

Navn	/ 2022		Q4 / 2022		Q1 / 2023		Q2 / 2023		Q3 / 2023		Q4 / 2023						
	aug	sep	okt	nov	dec	jan	feb	mar	apr	maj	jun	jul	aug	sep	okt	nov	dec
<u>Tagboliger B1 og B2</u> 3. okt - 29. sep																	
Opstart (0%) 3. okt - 3. okt (1 days)																	
Spær/undertag (0%) 3. okt - 1. feb (88 days)																	
Tegl (0%) 1. dec - 16. feb (56 days)																	
Telt (0%) 3. okt - 31. mar (130 days)																	
Stillads (0%) 3. okt - 31. aug (239 days)																	
Indvendig arbejde (0%) 3. okt - 31. aug (239 days)																	
Mangelgennemgang (0%) 1. sep - 29. sep (21 days)																	
<u>Facader B1 og B2</u> 10. okt - 10. jan																	
Varsling (0%) 10. okt - 18. nov (30 days)																	
Maling af vinduer (0%) 21. nov - 10. jan (37 days)																	
Facaderep. (0%) 21. nov - 10. jan (37 days)																	
Etape C 17. okt - 6. dec																	
Facaderep. (0%) 17. okt - 5. dec (36 days)																	
Stillads ned (0%) 6. dec - 6. dec (1 days)																	
<u>Indvendig arbejde eks. lejligheder</u> 10. okt - 4. maj																	
Varsling (0%) 10. okt - 18. nov (30 days)																	
Etape A (0%) 21. nov - 18. jan (42 days)																	
Varsling (0%) 21. nov - 2. jan (30 days)																	
Etape C (0%) 3. jan - 27. feb (40 days)																	
Varsling (0%) 3. jan - 13. feb (30 days)																	
Etape B (0%) 14. feb - 4. maj (55 days)																	
<u>Kælder</u> 12. okt - 2. okt																	
Diverse arbejder i kælder (0%) 12. okt - 2. okt(254 days)																	
<u>For- og bagtrapper</u> 10. okt - 2. aug																	
Varsling (0%) 10. okt - 18. nov (30 days)																	
Etape A (0%) 21. nov - 13. jan (40 days)																	
Etape C (0%) 21. nov - 13. jan (40 days)																	
Etape B (0%) 21. nov - 2. aug (183 days)																	